

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
100	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336276.23	586975.4	989.93	985.36	984.28	4.57
101	2" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336265.81	586973.86	989.55	985.63	985.46	3.92
102	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336263.71	586975.86	0.00	0.00	0.00	0.00
103	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336347.19	587324.96	988.77	985.17	985.09	3.60
104	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336280.82	587320.53	988.58	988.58	988.58	0.00
191	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336260.84	587421.46	987.73	983.28	982.53	4.45
105	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336270.18	587517.08	987.89	982.86	982.11	5.03
106	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336284.19	587766.85	989.05	985.62	983.34	3.43
107	24" SRP Irrigation			Irrigation	11-30-12 Potholes 100 to 282 .pdf		336293.62	588879	991.08	989.19	988.86	1.89
110	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336360.52	587938.93	989.86	986.86	985.50	3.00
111	6" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336301.94	591529.34	993.91	988.65	987.82	5.26
112	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336300.96	591576.35	0.00	0.00	0.00	0.00
115	12" COT DIP Water			Water	11-30-12 Potholes 100 to 282 .pdf		336442.48	593106.11	995.56	991.62	990.79	3.94
116	12" COT DIP Water			Water	11-30-12 Potholes 100 to 282 .pdf		336447.84	593118.69	995.71	991.89	990.81	3.82
117	COT Sewer			Sewer	11-30-12 Potholes 100 to 282 .pdf		336402.22	594364.62	998.69	985.99	984.49	12.70
118	6" COT DIP Water			Water	11-30-12 Potholes 100 to 282 .pdf		336423.1	594962.3	999.60	994.48	993.90	5.12
124	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336314.39	596795.94	1001.16	996.86	996.53	4.30
126	8" COT Water			Water	11-30-12 Potholes 100 to 282 .pdf		336315.92	596821.21	1001.45	992.63	991.80	8.82
128	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336306.25	596842.78	1001.33	996.70	996.20	4.63
129	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336317.44	596848.01	1001.39	996.75	996.25	4.64
130	2" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336315.48	596867.51	1001.37	996.07	995.90	5.30
131	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336318.18	596871.04	1001.38	995.85	995.68	5.53
132	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336318.17	596874.6	0.00	0.00	0.00	0.00
133	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336319.2	596877.72	1001.57	999.26	999.09	2.31

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
135	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336432.87	597246.73	1002.05	996.79	995.79	5.26
138	12" COT Water			Water	11-30-12 Potholes 100 to 282 .pdf		336454.4	597243.49	1001.47	996.38	995.26	5.09
139	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336425.39	597747.58	1002.61	997.65	997.48	4.96
140	2" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336504.16	598609.06	0.00	0.00	0.00	0.00
141	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336522.92	598709.13	1004.20	1000.02	998.94	4.18
142	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336530.11	598804.25	1004.84	1001.28	1001.20	3.56
143	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336573.19	599236.58	1005.50	1001.24	1000.16	4.26
144	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336644.93	599970.51	1006.52	1001.26	1000.18	5.26
145	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336688.59	600478.28	1006.64	1001.02	999.94	5.62
146	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336705.96	600674.61	1007.19	1001.49	1000.41	5.70
152	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336781.33	601956.12	1007.57	1002.71	1002.38	4.86
153	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336780.94	601948.73	1007.94	1001.15	1000.82	6.79
154	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336784.29	601985.79	1007.85	1002.59	1001.26	5.26
155	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336784.17	601984.06	1007.84	1003.84	1003.76	4.00
156	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336785.34	601988.64	0.00	0.00	0.00	0.00
159	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336891.46	602144.76	1009.59	1004.99	1004.66	4.60
160	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336868.09	602145.21	1009.36	1003.60	1002.77	5.76
161	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336844.71	602145.9	0.00	0.00	0.00	0.00
162	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336824.23	602148.21	1008.55	1002.97	1001.80	5.58
163	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336821.44	602146.46	1011.18	1006.77	1005.69	4.41
164	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336886.65	602464.92	1009.69	1006.67	1008.34	3.02
165	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336864.06	602468.06	1009.85	1004.39	1003.56	5.46
166	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336839.6	602466.19	0.00	0.00	0.00	0.00
167	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336821.66	602466.2	1009.43	1004.88	1003.71	4.55

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
168	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336816.31	602464.87	1009.15	1004.03	1002.95	5.12
169	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336869.26	602938.23	1010.74	1006.24	1005.91	4.50
170	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336859.19	602936.53	1010.85	1005.69	1004.77	5.16
171	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336832.29	603936.25	1010.98	1010.98	1010.98	0.00

PROJECT LOCATION : MC 85
PROJECT TERMINI : 107th Ave to 75th Ave
ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
172	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336815.72	602936.01	1010.57	1007.06	1005.89	3.51
173	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336810.11	602934.4	1010.22	1005.08	1004.00	5.14
175	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336824.93	603146.06	1011.88	1011.88	1011.88	0.00
176	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336810.45	603415.97	1011.47	1007.02	1005.85	4.45
177	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336804.02	603415.83	1011.37	1006.19	1005.11	5.18
178	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336818.78	603811.05	1013.01	1013.01	1013.01	0.00
179	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336805.05	603810.86	1012.57	1008.15	1006.98	4.42
180	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336800.01	603808.83	1012.56	1007.37	1006.29	5.19
181	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336814.92	604062.75	1013.71	1013.71	1013.71	0.00
182	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336802.6	604.062.63	1013.36	1009.39	1008.22	3.97
183	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336812.21	604231.17	1014.30	1014.30	1014.30	0.00
184	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336800.05	604227.19	1013.94	1009.60	1008.43	4.34
185	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336794.46	604216.61	1013.60	1008.35	1007.27	5.25
187	Per Blue Stake, No CLN at this location, No Pothole			Communications	11-30-12 Potholes 100 to 282 .pdf		336800.24	604615.56	1015.34	1015.34	1015.34	0.00
188	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336799.85	605256.24	1016.80	1012.69	1011.52	4.11
189	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336803.54	605846.18	1018.69	1013.64	1012.47	5.05
190	City of Phoenix Water			Water	11-30-12 Potholes 100 to 282 .pdf		336807.79	606576.18	1021.08	1016.33	1015.16	4.75
202	City of Tolleson			Sewer	11-30-12 Potholes 100 to 282 .pdf		337067.56	586343.61	0.00	0.00	0.00	0.00
203	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336980.66	586332.64	991.91	987.62	987.37	4.29
204	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336981.69	586333.16	0.00	0.00	0.00	0.00
205	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336785.78	586333.41	990.76	986.20	986.03	4.56
208	City of Avondale 12" Water			Water	11-30-12 Potholes 100 to 282 .pdf		335462.88	586302.14	987.42	982.54	981.46	4.88
209	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		335463.05	586310.15	987.47	982.73	982.40	4.74
210	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		335461.97	586310.63	0.00	0.00	0.00	0.00

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
235	City of Tolleson			Water	11-30-12 Potholes 100 to 282 .pdf		336444.35	596840.22	1001.36	993.95	992.62	7.41
235	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336444.06	596855.11	1001.23	994.11	993.51	7.12
237	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		336450.51	596863.75	1001.54	993.79	993.04	7.75
238	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336418.8	596808.85	1001.37	994.82	994.40	6.55
240	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336389.72	596808.26	1001.38	995.64	995.81	5.74
241	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336350.12	596808.92	0.00	0.00	0.00	0.00
243	City of Tolleson 8" Water			Water	11-30-12 Potholes 100 to 282 .pdf		336264.92	596806.65	1001.24	996.24	995.24	5.00
244	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336243.75	596806.05	1001.14	997.14	996.81	4.00
245	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		335262.28	596808.31	999.29	995.53	995.20	3.76
246	SRP Electric			Electric	11-30-12 Potholes 100 to 282 .pdf		335260.77	596818.93	999.29	992.70	992.20	6.59
247	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		335254.84	598817.18	0.00	0.00	0.00	0.00
255	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		337127.83	602004.79	1009.51	1005.72	1005.64	3.79
256	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		339128.83	602011.7	1009.49	1006.26	1005.26	3.23
258	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		337128.81	602023.69	1009.19	1004.34	1004.21	4.85
259	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		337128.8	602025.74	1009.14	1005.31	1005.23	3.83
260	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336972.91	601913.91	1009.02	1004.69	1004.36	4.33
261	City of Tolleson 12" Water			Water	11-30-12 Potholes 100 to 282 .pdf		336972.91	601920.64	1009.11	1003.96	1002.79	5.15
263	City of Tolleson 16" Water			Water	11-30-12 Potholes 100 to 282 .pdf		336953.2	601989.73	1009.08	1003.63	1001.96	5.45
266	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336935.88	602015.63	1009.12	1003.15	1002.49	5.97
267	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336935.9	602016.35	1009.07	1003.10	1002.43	5.97
268	City of Tolleson 16" Water			Water	11-30-12 Potholes 100 to 282 .pdf		336934.4	602017.59	0.00	0.00	0.00	0.00
269	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336935.4	602023.32	1008.56	1003.65	1003.52	4.91
270	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336935.41	602025.64	1008.61	1004.11	1004.03	4.50
271	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336924.54	601989.72	1008.93	1002.86	1002.36	6.07

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
274	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		336892.69	601989.63	0.00	0.00	0.00	0.00
275	10" HP SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336870.4	601989.51	1008.84	1004.09	Unknown	4.75
276	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336824.64	601989.78	0.00	0.00	0.00	0.00
277	City of Phoenix 12" Water			Water	11-30-12 Potholes 100 to 282 .pdf		336817.09	601987.23	1008.29	1002.46	1001.29	5.83
280	City of Tolleson 12" Water			Water	11-30-12 Potholes 100 to 282 .pdf		337443.36	601919.91	1010.59	1006.67	1005.59	3.92
281	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		337442.64	601912.6	1010.84	1005.47	1005.14	5.37
282	City of Tolleson 12" Water			Water	11-30-12 Potholes 100 to 282 .pdf		337443.5	601901.62	0.00	0.00	0.00	0.00
255A	Century Link Telephone			Communications	11-30-12 Potholes 100 to 282 .pdf		337127.83	602005.46	1009.51	1007.62	1007.46	1.89
159A	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336893.21	602144.76	1009.59	1007.44	1007.36	2.15
169A	4" PE SW Gas			Gas	11-30-12 Potholes 100 to 282 .pdf		336877.76	602935.98	1011.03	1006.70	1006.37	4.33
163A	Level3 Fiber Optic			Communications	11-30-12 Potholes 100 to 282 .pdf		336818.44	602146.46	1011.18	1008.84	1008.67	2.34
1	18" Sewer			Sewer	1071P final maps_20110714122617		336356.33	594201.63	0.00	0.00	N/A	0.00
2, 2A, 2B	72" Steel Casing for Sewer			Sewer	1071P final maps_20110714122617		336356.33	594209.66	0.00	0.00	N/A	0.00
3	36" Steel Casing for Sewer			Sewer	1071P final maps_20110714122617		336357.36	594222.19	0.04	0.00	N/A	0.04
4	48" Sewer			Sewer	1071P final maps_20110714122617		336357.79	594232.75	0.02	0.00	N/A	0.02
5, 5A	18" PVC Sewer			Sewer	1071P final maps_20110714122617		336357.72	594246.64	0.02	0.00	N/A	0.02
6	24" Conc. Sewer			Sewer	1071P final maps_20110714122617		336357.66	594254.56	0.05	0.00	N/A	0.05
7, 7A	18" VCP Sewer			Sewer	1071P final maps_20110714122617		336357.35	594216.8	0.00	0.00	N/A	0.00
1	30" x 36" SRP Irrigation			Irrigation	1143P MCDOT		336302.29	587602.62	988.65	987.87	984.87	0.78
2	12" Fiberoptic			Fiberoptic	1143P MCDOT		336294.73	587587.94	988.46	982.57	981.49	5.89
3	12" Fiberoptic			Fiberoptic	1143P MCDOT		336291.25	588441.17	990.12	985.74	984.66	4.38
4	10" Steel HP Gas			Gas	1143P MCDOT		336342.83	588445.13	990.43	985.74	984.91	4.69
5	24" SRP Irrigation			Irrigation	1143P MCDOT		336318.59	588878.83	991.16	989.16	987.16	2.00
6	12" Fiberoptic			Fiberoptic	1143P MCDOT		336316.15	590365.53	991.76	986.93	985.85	4.83

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
7	12" Fiberoptic			Fiberoptic	1143P MCDOT		336324	590911.82	992.90	987.75	986.67	5.15
8	10" Steel HP Gas			Gas	1143P MCDOT		336375.11	590917.88	993.31	988.27	987.44	5.04
9	32" x 72" SRP Irrigation			Irrigation	1143P MCDOT		336346.28	591518.57	994.84	992.58	989.58	2.26
10	30" SRP Irrigation			Irrigation	1143P MCDOT		336349.163	591623.03	0.00	0.00	0.00	0.00
11	12" Fiberoptic			Fiberoptic	1143P MCDOT		336333.97	592246.27	995.11	990.09	989.01	5.02
12	10" Steel HP Gas			Gas	1143P MCDOT		336385.7	592249.44	995.27	989.63	988.80	5.64
13	12" Fiberoptic			Fiberoptic	1143P MCDOT		336334.61	592937.82	995.66	990.50	989.42	5.16
14	10" Steel HP Gas			Gas	1143P MCDOT		336388.56	594418.99	998.45	992.51	991.68	5.94
15	10" Steel HP Gas			Gas	1143P MCDOT		336389.02	594931.2	999.24	993.76	992.93	5.48
16	10" Steel HP Gas			Gas	1143P MCDOT		336390.76	596094.3	1000.58	995.26	994.43	5.32
17	12" Fiberoptic			Fiberoptic	1143P MCDOT		336341.41	596093.56	1000.69	997.25	996.92	3.44
18	42" SRP Irrigation			Irrigation	1143P MCDOT		336359.56	596782.74	1001.52	1000.22	996.72	1.30
19	Irrigation			Irrigation	1143P MCDOT		336362.39	596840.77	1001.50	998.17	N/A	3.33
20	10" Steel HP Gas			Gas	1143P MCDOT		336399.02	596895.14	1001.26	996.92	996.09	4.34
21	12" Fiberoptic			Fiberoptic	1143P MCDOT		336351.13	596904.16	1001.46	996.57	995.49	4.89
22	12" Fiberoptic			Fiberoptic	1143P MCDOT		336366.6	597089.01	1001.50	996.72	995.64	4.78
23	10" Steel HP Gas			Gas	1143P MCDOT		336423.28	597144.91	1001.68	999.71	996.04	1.97
24	10" Steel HP Gas			Gas	1143P MCDOT		336475.21	597650.02	1003.28	997.97	997.14	5.31
25	12" Fiberoptic			Fiberoptic	1143P MCDOT		336480.24	598274.54	1003.51	998.58	997.50	4.93
26	10" Steel HP Gas			Gas	1143P MCDOT		336533.01	598273.48	1003.93	998.80	997.97	5.13
27	10" Steel HP Gas			Gas	1143P MCDOT		336572.78	598706.22	1004.75	999.84	999.01	4.91
28	10" Steel HP Gas			Gas	1143P MCDOT		336609.19	599083.8	1005.71	1000.87	1000.04	4.84
29	12" Fiberoptic			Fiberoptic	1143P MCDOT		336592.2	599422.15	1005.83	1001.11	1000.03	4.72
30	10" Steel HP Gas			Gas	1143P MCDOT		336643.3	599471.76	1006.20	1001.44	1000.61	4.76

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
31	10" Steel HP Gas			Gas	1143P MCDOT		336699.03	600023.66	1006.57	1001.69	1000.86	4.88
32	ACP Water			Water	1143P MCDOT		336721.9	600019.46	1006.59	1001.51	999.51	5.08
33	12" Fiberoptic			Fiberoptic	1143P MCDOT		336651.09	600035.14	1006.49	1001.54	1000.46	4.95
34	12" Fiberoptic			Fiberoptic	1143P MCDOT		336692.68	600526.68	1006.73	1001.12	1000.04	5.61
35	10" Steel HP Gas			Gas	1143P MCDOT		336743.53	600522.85	1006.75	1001.66	1000.83	5.09
36	12" Fiberoptic			Fiberoptic	1143P MCDOT		336741.62	601077.94	1007.08	1001.89	1000.81	5.19
37	16" DIP Water			Water	1143P MCDOT		336815.93	601072.81	1007.56	1002.34	1000.92	5.22
38	10" Steel HP Gas			Gas	1143P MCDOT		336793.54	601076.42	1007.71	1002.46	1001.63	5.25
39	12" Fiberoptic			Fiberoptic	1143P MCDOT		336783.77	601548.3	1007.95	1005.92	1001.70	2.03
40	10" Steel HP Gas			Gas	1143P MCDOT		336848.17	601676.55	1008.81	1003.22	1002.39	5.59
41	10" Steel HP Gas			Gas	1143P MCDOT		336868.53	601918.91	1008.98	1003.66	1002.83	5.32
42	36" SRP Irrigation			Irrigation	1143P MCDOT		336835.48	601947.75	1008.85	1006.37	1003.37	2.48
43	36" SRP Irrigation & Electric			Irrigation	1143P MCDOT		336843.73	602017.9	1008.93	1005.89	1002.89	3.04
44	10" Steel HP Gas			Gas	1143P MCDOT		336896.42	602070.5	1009.31	1004.28	1003.45	5.03
45	12" Fiberoptic			Fiberoptic	1143P MCDOT		336833.33	602096.32	0.00	0.00	0.00	0.00
46	12" Fiberoptic			Fiberoptic	1143P MCDOT		336818.96	602265.91	1008.72	1004.14	1003.06	4.58
47	10" Steel HP Gas			Gas	1143P MCDOT		336866.15	602366.08	1009.81	1004.32	1003.49	5.49
48	12" Fiberoptic			Fiberoptic	1143P MCDOT		336816.53	602547.78	1009.55	1004.40	1003.32	5.15
49	12" Fiberoptic			Fiberoptic	1143P MCDOT		336808.97	603017.55	1010.77	1005.53	1004.45	5.24
50	10" Steel HP Gas			Gas	1143P MCDOT		336859.35	603021.53	1011.10	1005.82	1004.99	5.28
51	10" Steel HP Gas			Gas	1143P MCDOT		336853.74	603416.6	1011.94	1007.07	1006.24	4.87
52	12" Fiberoptic			Fiberoptic	1143P MCDOT		336801.5	603681.27	1012.19	1007.24	1006.16	4.95
53	10" Steel HP Gas			Gas	1143P MCDOT		336849.42	603813.68	1013.13	1007.31	1006.48	5.82
54	12" Fiberoptic			Fiberoptic	1143P MCDOT		336796.71	604065.63	1013.35	1008.15	1007.07	5.20

PROJECT LOCATION : MC 85
PROJECT TERMINI : 107th Ave to 75th Ave
ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
55	10" Steel HP Gas			Gas	1143P MCDOT		336847.42	604064.59	1013.79	1007.81	1006.98	5.98
56	10" Steel HP Gas			Gas	1143P MCDOT		336844.92	604231.43	1014.27	1009.45	1008.62	4.82
57	12" Fiberoptic			Fiberoptic	1143P MCDOT		336790.39	604659.85	1015.30	1010.16	1009.08	5.14
58	10" Steel HP Gas			Gas	1143P MCDOT		336841.07	604660.81	1015.49	1010.04	1009.21	5.45
59	16" DIP Water			Water	1143P MCDOT		336842.53	604660.92	0.00	0.00	0.00	0.00
60	12" Fiberoptic			Fiberoptic	1143P MCDOT		336793.91	605254.83	1017.03	1012.30	1011.22	4.73
61	16" DIP Water			Water	1143P MCDOT		336851.48	605256.47	1016.64	1011.88	1010.38	4.76
62	10" Steel HP Gas			Gas	1143P MCDOT		336844.84	605254.34	1017.01	1012.09	1011.26	4.92
63	12" Fiberoptic			Fiberoptic	1143P MCDOT		336798.92	605914.19	1018.93	1014.45	1013.37	4.48
64	16" DIP Water			Water	1143P MCDOT		336856.93	605916.39	1018.81	1013.37	1011.80	5.44
65	10" Steel HP Gas			Gas	1143P MCDOT		336851.39	605916.19	1019.01	1014.25	1013.42	4.76
66	10" Steel HP Gas			Gas	1143P MCDOT		336853.64	606575.03	1020.91	1015.60	1014.77	5.31
67	16" DIP Water			Water	1143P MCDOT		336860.76	606577.05	1020.49	1015.36	1013.86	5.13
68	12" Fiberoptic			Fiberoptic	1143P MCDOT		336802.33	606577.97	1021.12	1015.25	1014.17	5.87
69	10" Steel HP Gas			Gas	1143P MCDOT		336637.89	590369.47	992.18	987.52	986.69	4.66
70	12" Fiberoptic			Fiberoptic	1143P MCDOT		336417.08	597623.39	1002.39	997.33	996.25	5.06
71	12" Fiberoptic			Fiberoptic	1143P MCDOT		336558.84	599088.48	1005.39	1001.22	1000.14	4.17
7A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336317.58	590911.82	992.31	989.59	989.48	2.72
17A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336338.41	596094.31	1000.55	995.14	994.06	5.41
46A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336815.46	602265.91	1008.52	1004.67	1003.67	3.85
48A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336812.03	602546.78	1009.42	1006.46	1005.21	2.96
49A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336806.97	603017.55	1010.69	1006.88	10065.88	3.81
52A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336798	603.681.27	1012.08	1008.10	1007.10	3.98
54A	12" Fiberoptic			Fiberoptic	1143P MCDOT		336793.71	604062.63	1013.18	1008.76	1007.76	4.42

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
A01	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336254.03	585248.17	990.95	990.37	989.53	0.58
A02	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336250.57	585497.49	992.14	990.15	989.98	1.99
A03	City of Avondale Water			Water	TT345 Signed Pothole Reports group 7+		336261.29	585614.25	992.72	983.47	982.30	9.25
A04	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336221.44	585601.77	993.08	987.42	987.09	5.66
A05	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336245.1	585796.54	993.50	990.24	989.91	3.26
A06	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336215.32	585866.22	993.78	989.97	989.80	3.81
A07	City of Avondale Water			Water	TT345 Signed Pothole Reports group 7+		336226.25	586034.38	993.17	987.84	987.17	5.33
A08	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336227.23	586041.45	0.00	0.00	0.00	0.00
A09	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336222.11	586052.17	993.52	988.94	988.69	4.58
A10	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336222.42	586199.6	994.18	989.81	989.56	4.37
A11	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336188.98	586206.5	993.55	987.86	987.61	5.69
A12	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336177.27	586237.76	993.03	987.64	987.31	5.39
A13	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336188.99	586246.74	993.02	989.51	989.01	3.51
A14	City of Avondale Water			Water	TT345 Signed Pothole Reports group 7+		336189.27	586289.35	993.24	986.87	985.20	6.37
A15	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336190.27	586293.25	993.18	986.49	986.43	6.69
A16	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336274.48	586295.95	993.91	990.37	987.35	3.54
A17	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336308.61	586309.86	994.00	987.98	987.15	6.02
A18	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336259.72	586304.8	993.63	988.66	988.49	4.97
A19	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336251.01	586311.14	993.37	989.70	989.53	3.67
A20	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336249.22	586305.31	0.00	0.00	0.00	0.00
A21	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336250.33	586304.64	993.47	991.17	991.00	2.30
A22	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336240.68	586304.69	0.00	0.00	0.00	0.00
A24	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336190.35	586303.8	992.92	988.37	988.04	4.55
B01	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336285.22	587607.69	988.57	982.54	981.37	6.03

PROJECT LOCATION : MC 85
PROJECT TERMINI : 107th Ave to 75th Ave
ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
B02	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336281.03	587607.69	0.00	0.00	0.00	0.00
B03	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336360.27	587768.35	988.82	982.56	980.96	6.26
B04	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336360.57	587814.7	989.16	985.90	985.57	3.26
B05	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336295.47	588883.96	991.00	985.65	984.48	5.35
B06	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336332.28	591941.64	995.15	989.51	988.34	5.64
B07	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336319.94	591441.21	994.48	990.73	990.23	3.75
B08	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336313.28	591441.66	0.00	0.00	0.00	0.00
B09	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336382.09	591441.84	994.48	987.98	986.98	6.50
B11	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336453.13	591441.57	993.31	973.10	971.93	20.21
B13	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336616.58	591530.46	993.78	989.60	988.02	4.18
B14	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336616.59	591527.8	993.84	990.58	990.50	3.26
C01	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336323.67	591655.92	994.54	990.98	990.24	3.56
C02	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336332.26	591653.91	994.65	988.30	987.13	6.35
C03	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336383.67	591653.92	994.80	989.29	988.29	5.51
C04	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336388.73	591653.91	994.79	990.20	989.03	4.59
C05	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336409.03	591653.91	994.06	988.71	988.54	5.35
C06	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336424.19	591665.62	992.52	985.65	983.98	6.87
C07	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336433.91	591657.56	992.88	987.78	986.78	5.10
C09	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336410.35	594206.75	998.55	994.30	993.13	4.25
C10	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336410.27	594209.58	998.65	990.61	984.61	8.04
C11	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336410.68	594217.66	998.63	991.59	989.92	7.04
C12	City of Avondale Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336411.23	594224.34	998.46	991.44	989.69	7.02
C13	City of Phoenix Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336403.26	594235.4	998.29	990.24	984.91	8.05
C14	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336407.68	594242.65	998.51	992.05	990.55	6.46

PROJECT LOCATION : MC 85
PROJECT TERMINI : 107th Ave to 75th Ave
ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
C15	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336398.49	594253.02	998.42	992.13	989.96	6.29
C17	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336285.95	594202.04	997.39	989.38	987.55	8.01
C18	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336287.6	594208.3	998.64	989.54	986.04	9.10
C19	City of Avondale Sewer			Sewer	TT345 Signed Pothole Reports group 7+		1.5	594220.1	998.32	993.00	990.92	5.32
C20	City of Phoenix Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336282.52	594252.47	998.01	993.67	989.00	4.34
C21	City of Phoenix Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336296.66	594233.81	998.19	989.47	983.80	8.72
C22	City of Phoenix Sewer			Sewer	TT345 Signed Pothole Reports group 7+		334718.02	596708.92	998.83	986.20	980.53	12.63
C23	City of Phoenix Water			Water	TT345 Signed Pothole Reports group 7+		334745.73	596709.63	999.20	992.20	991.20	7.00
C24	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		334743.13	596708.83	999.15	995.99	995.82	3.16
C25	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336323.55	596723.34	1001.32	994.26	993.93	7.06
C26	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336343.09	596723.35	1001.03	995.58	994.58	5.45
C27	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336391.25	596723.81	1001.07	995.89	994.89	5.18
C29	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336422.17	596720.31	1001.54	998.35	998.18	3.19
C30	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336420.98	596721.73	1001.51	996.89	996.56	4.62
C31	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336444.69	596771.55	1002.80	999.10	998.94	3.70
C32	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		337073.49	596786.01	1003.76	1001.84	1.76	1.92
C33	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		337346.2	596767.47	1004.55	1000.40	1000.23	4.15
C34	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336413.68	596763.74	1001.51	999.38	999.21	2.13
C35	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336407.09	596771.24	1002.04	999.48	999.23	2.56
C36	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336412.68	596840.17	1001.28	993.24	991.91	8.04
C37	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336414.05	596852.29	1001.27	994.13	993.71	7.14
C38	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336413.49	596853.02	1001.17	994.29	993.87	6.88
C40	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336414.9	596869.17	1001.25	994.57	994.32	6.68
C41	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336414.91	596873.26	1001.21	999.38	N/A	1.83

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
C42	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336432.41	596874.58	1001.45	996.29	995.96	5.16
C43	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336415.47	596884.06	1001.09	998.92	998.75	2.17
C44	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336421.49	596904.42	1001.67	998.93	996.43	2.74
D02	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336469.09	597385.13	1002.49	997.26	996.09	5.23
D04	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336532.36	598040.01	1004.22	998.59	997.42	5.63
D06	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336509.01	598053.91	1003.48	998.26	997.43	5.22
D08	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336729.9	601946.55	1006.98	1002.97	1002.64	4.01
D09	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336729.94	601949.84	1007.21	1003.68	1003.01	3.53
D10	City of Phoenix Water			Water	TT345 Signed Pothole Reports group 7+		336729	601984.25	1007.30	1003.34	1002.17	3.96
D11	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336729.19	601986.83	0.00	0.00	0.00	0.00
D12	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		335750.84	601888.8	1006.25	1001.87	1001.37	4.38
D13	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		335991.29	601894.87	1006.45	1002.71	1002.21	3.74
E01	Level3 Fiber Optic			Communications	TT345 Signed Pothole Reports group 7+		336820.21	602068.24	1008.46	1002.84	1001.84	5.62
E02	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336816.87	602067.49	1008.39	1004.67	1003.92	3.72
E03	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336868.41	602068.99	1009.18	1003.79	1002.96	5.39
E05	City of Tolleson Sewer			Sewer	TT345 Signed Pothole Reports group 7+		336897.9	602075.62	1009.27	1000.52	998.94	8.75
E06	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336915.58	602070.41	1008.70	1003.77	1003.69	4.93
E07	City of Tolleson Water			Water	TT345 Signed Pothole Reports group 7+		336913.45	602055.16	1008.70	1002.68	1001.35	6.02
E08	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337591.89	602026.38	1012.09	1007.01	1006.97	5.08
E09	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337591.89	602023.46	1012.04	1006.58	1006.45	5.46
E10	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337848.43	602005.64	1015.32	1011.11	1011.03	4.21
E11	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337848.43	602012.97	1015.11	1006.51	1005.40	8.60
E12	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337841.16	602024.61	1014.97	1012.56	N/A	2.41
E13	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		337840.93	602027.14	1014.96	1010.79	1010.75	4.17

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
E300	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336318.71	596885.5	1001.52	998.58	998.33	2.94
E301	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336341.31	596994.63	1001.31	997.51	996.76	3.80
E302	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336425.76	597749.28	1002.52	997.52	997.19	5.00
303	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336782.62	601956.58	1007.60	994.26	993.93	13.34
304	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336733.3	601957.8	1007.36	994.12	993.79	13.24
305	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336726.41	601957.67	1007.26	994.02	993.69	13.24
306	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336831.46	601072.64	1007.77	1005.25	1005.08	2.52
307	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336775.33	600471.02	1005.35	1002.48	1002.15	2.87
308	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336731.36	599931.94	1006.39	1000.43	1000.10	5.96
309	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		336662.73	599206.62	1006.87	1001.18	1000.85	5.69
310	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		335035.49	596796.82	999.46	992.19	991.86	7.27
311	Cox Communications			Communications	TT345 Signed Pothole Reports group 7+		335263.55	596803.58	999.35	994.45	994.12	4.90
312	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		335253.72	596815.94	999.33	995.11	994.94	4.22
313	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		336313.49	596782.1	1000.98	998.67	998.50	2.31
314	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		335860.94	596794.23	999.77	994.86	994.53	4.91
315	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		336444.77	596773.15	1002.65	996.60	996.43	6.05
316	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		337369.57	596776.68	1004.35	998.90	998.57	5.45
317	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		335667.71	596798.13	999.87	995.69	995.36	4.18
318	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		335778.59	596800.12	999.86	995.18	994.85	4.68
319	AT&T Communications			Communications	TT345 Signed Pothole Reports group 7+		336407.1	596771.62	1002.03	998.34	998.01	3.69
320	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336432.7	596028.19	999.40	994.35	993.10	5.05
321	City of Phoenix Water			Water	TT345 Signed Pothole Reports group 7+		336794.67	604661.18	1015.35	1009.69	1008.52	5.66
B08A	SRP Electric			Electric	TT345 Signed Pothole Reports group 7+		336311.53	591441.66	994.06	990.77	990.69	3.29
E02A	Century Link Telephone			Communications	TT345 Signed Pothole Reports group 7+		336818.37	602067.49	1008.39	1006.03	1005.90	2.36

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
D09A	Southwest Gas			Gas	TT345 Signed Pothole Reports group 7+		336729.94	601953.3	1007.21	1002.56	1002.23	4.65
1	2-3.5" Plastic			Electric	TT352_Pothole Summary				971.75	970.08	969.25	1.67
2	3.5", 2.5" Plastic			Electric	TT352_Pothole Summary				972.12	970.62	968.29	1.50
3	10" Steel			Gas	TT352_Pothole Summary				983.49	978.32	N/A	5.17
4	10" Steel			Gas	TT352_Pothole Summary				982.22	978.89	N/A	3.33
5	10" Steel			Gas	TT352_Pothole Summary				989.69	982.11	N/A	7.58
6	10" Steel			Gas	TT352_Pothole Summary				989.17	983.92	N/A	5.25
7	NOT FOUND - No Blue Stake or evidence of waterline at this			Water	TT352_Pothole Summary				0.00	0.00	0.00	0.00
8	Conc. Box			Storm Drain	TT352_Pothole Summary				994.90	994.40	N/A	0.50
9	12" Steel			Water	TT352_Pothole Summary				995.63	987.96	N/A	7.67
10	3" Plastic			Electric	TT352_Pothole Summary				995.87	993.54	N/A	2.33
11	NOT FOUND - No Blue Stake or evidence of fiber line at this l			Fiberoptic	TT352_Pothole Summary				0.00	0.00	0.00	0.00
12	NOT FOUND - No Blue Stake or evidence of fiber line at this l			Fiberoptic	TT352_Pothole Summary				0.00	0.00	0.00	0.00
13	NOT FOUND - Storm drain line does not cross the road from d			Storm Drain	TT352_Pothole Summary				0.00	0.00	0.00	0.00
14	30" Concrete			Irrigation	TT352_Pothole Summary				991.86	989.69	N/A	2.17
15	Found irrigation manhole w/box 3' wide			Water	TT352_Pothole Summary				993.07	0.00	0.00	993.07
16	30" Concrete			Irrigation	TT352_Pothole Summary				992.83	991.66	N/A	1.17
17	NOT FOUND - No Blue Stake or evidence of waterline at this			Water	TT352_Pothole Summary				0.00	0.00	0.00	0.00
18	24" Concrete			Irrigation	TT352_Pothole Summary				996.31	993.14	N/A	3.17
19	Concrete covered could not locate pipe			Irrigation	TT352_Pothole Summary				996.42	995.17	N/A	1.25
20	NOT FOUND - No Blue Stake, potholed at requested location			Irrigation	TT352_Pothole Summary				0.00	0.00	0.00	0.00
21	2" Steel			Gas	TT352_Pothole Summary				996.10	990.68	N/A	5.42
22	NOT FOUND - No Blue Stake or evidence of telephone line at			Telephone	TT352_Pothole Summary				0.00	0.00	0.00	0.00
23	NOT FOUND - No Blue Stake or evidence of waterline at this			Water	TT352_Pothole Summary				0.00	0.00	0.00	0.00

PROJECT LOCATION : MC 85
PROJECT TERMINI : 107th Ave to 75th Ave
ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
24	NOT FOUND - No Blue Stake electric line is overhead			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
25	36" Concrete			Irrigation	TT352_Pothole Summary				1000.21	997.54	N/A	2.67
26	24" Concrete			Sewer	TT352_Pothole Summary				1000.39	996.06	N/A	4.33
27	21" Concrete			Irrigation	TT352_Pothole Summary				1000.27	994.94	N/A	5.33
28	48" Concrete			Irrigation	TT352_Pothole Summary				1000.27	990.94	N/A	9.33
29	18" Concrete			Sewer	TT352_Pothole Summary				1000.22	993.22	N/A	7.00
30	24" Concrete			Sewer	TT352_Pothole Summary				1000.26	993.76	N/A	6.50
31	12" Plastic			Storm Drain	TT352_Pothole Summary				1000.21	997.54	N/A	2.67
32	15" Steel			Irrigation	TT352_Pothole Summary				1000.33	987.41	N/A	12.92
33	8" Steel			Water	TT352_Pothole Summary				1001.98	997.15	N/A	4.83
34	Not Found - No Bluestake or evidence of electric line at this location			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
35	Not Found - No Bluestake or evidence of electric line at this location			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
36	48" Concrete			Irrigation	TT352_Pothole Summary				1002.98	999.40	N/A	3.58
37	Concrete Cap			Water	TT352_Pothole Summary				1003.07	1002.65	996.32	0.42
38	Not Found - No Bluestake or evidence of electric line at this location			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
39	3" Plastic			Electric	TT352_Pothole Summary				1002.95	1000.03	N/A	2.92
40	Concrete encased			Electric	TT352_Pothole Summary				1006.16	1003.16	1001.49	3.00
41	Not Found - No Bluestake or evidence of electric line at this location			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
42	Concrete cap			Electric	TT352_Pothole Summary				1009.10	1004.93	1004.10	4.17
43	8" Plastic			Sewer	TT352_Pothole Summary				1009.56	1000.31	N/A	9.25
44	5" Plastic			Electric	TT352_Pothole Summary				1011.24	1008.41	N/A	2.83
45	3" Plastic			Electric	TT352_Pothole Summary				1011.19	1008.61	N/A	2.58
46	4" Plastic			Gas	TT352_Pothole Summary				1011.31	1005.64	N/A	5.67
47	48" Concrete			Sewer	TT352_Pothole Summary				1010.73	999.73	N/A	11.00

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
48	36" Concrete			Irrigation	TT352_Pothole Summary				1010.71	1008.96	N/A	1.75
49	Not Found - No Bluestake or evidence of telephone line at this location			Telephone	TT352_Pothole Summary				0.00	0.00	0.00	0.00
50	Not Found - No Bluestake or evidence of telephone line at this location			Telephone	TT352_Pothole Summary				0.00	0.00	0.00	0.00
51	2-2.5" Plastic			Electric	TT352_Pothole Summary				1011.19	1008.19	1007.61	3.00
52	Not Found - No Bluestake or evidence of irrigation line at this location			Irrigation	TT352_Pothole Summary				0.00	0.00	0.00	0.00
53	Not Found - No Bluestake, electric line is overhead			Electric	TT352_Pothole Summary				0.00	0.00	0.00	0.00
54	12" Concrete			Water	TT352_Pothole Summary				1013.38	1008.05	N/A	5.33
55	6" Concrete			Water	TT352_Pothole Summary				1014.67	1009.34	N/A	5.33
56	12" Plastic			Sewer	TT352_Pothole Summary				1014.54	1005.79	N/A	8.75
57	8" Plastic			Sewer	TT352_Pothole Summary				1016.79	1007.29	N/A	9.50
58	Not Found - Concrete covered, potholed 3' could not continue			Storm Drain	TT352_Pothole Summary				0.00	0.00	0.00	0.00
59	Not Found - No Bluestake or evidence of stormdrain line at this location			Storm Drain	TT352_Pothole Summary				0.00	0.00	0.00	0.00
60	8" Steel			Water	TT352_Pothole Summary				1024.40	1021.40	N/A	3.00
61	48" Concrete			Irrigation	TT352_Pothole Summary				1024.24	1022.07	N/A	2.17
62	24" Concrete			Irrigation	TT352_Pothole Summary				1024.16	1021.91	N/A	2.25
63	Not Found - potholed 10' deep, could not locate pipe			Irrigation	TT352_Pothole Summary				0.00	0.00	0.00	0.00
64	Not Found - potholed 8' deep in two locations could not locate			Water/Fiberoptic	TT352_Pothole Summary				0.00	0.00	0.00	0.00
65	48" Concrete			Storm Drain	TT352_Pothole Summary				1024.18	1007.85	N/A	16.33
66	2-5" Plastic			Telephone	TT352_Pothole Summary				1024.07	1020.49	1019.57	3.58
67	3" Plastic			Gas	TT352_Pothole Summary				1024.15	1020.32	N/A	3.83
68	24" Concrete			Water	TT352_Pothole Summary				1024.06	1016.48	N/A	7.58
69	2" Steel			Gas	TT352_Pothole Summary				1024.33	1018.41	N/A	5.92
70	24" Concrete			Irrigation	TT352_Pothole Summary				1024.66	1018.49	N/A	6.17
71	16" Concrete			Sewer	TT352_Pothole Summary				1024.37	1011.37	N/A	13.00

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
72	6" Steel			Gas	TT352_Pothole Summary				1024.41	1018.66	N/A	5.75
73	36" Concrete			Storm Drain	TT352_Pothole Summary				1024.53	1008.53	N/A	16.00
74	Not Found - No Bluestake or evidence of waterline at this loc			Water	TT352_Pothole Summary				0.00	0.00	0.00	0.00
1	12" Steel			Gas	Pothole Report July 12 2005		336311.246	585571.889	995.06	988.89	N/A	6.17
2	5'x5' Concrete			Irrigation	Pothole Report July 12 2005		336270.636	585610.983	995.05	993.47	990.47	1.58
3	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
4	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
5	12" Steel			Fiberoptic	Pothole Report July 12 2005		336269.013	585670.941	995.10	988.68	N/A	6.42
6	12" Concrete			Water	Pothole Report July 12 2005		336264.059	585671.413	995.05	989.72	N/A	5.33
7	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
8	12" Steel			Electric	Pothole Report July 12 2005		336267.442	585866.466	995.37	988.45	N/A	6.92
9	12" Steel			Gas	Pothole Report July 12 2005		336310.59	585867.169	995.73	987.98	N/A	7.75
10	2" Steel			Gas	Pothole Report July 12 2005		336266.483	586198.221	995.95	992.12	N/A	3.83
11	3" PVC			Electric	Pothole Report July 12 2005		336266.89	586224.505	995.99	992.99	N/A	3.00
12	12" Steel			Fiberoptic	Pothole Report July 12 2005		336265.377	586226.011	995.99	986.16	N/A	9.83
13	Not Found			Irrigation	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
14	Not Found			Gas	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
15	Not Found			Fiberoptic	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
16	2" Plastic			Gas	Pothole Report July 12 2005		336254.816	586381.281	995.40	991.40	N/A	4.00
17	2" Plastic			Gas	Pothole Report July 12 2005		336263.77	586881.563	992.60	988.52	N/A	4.08
18	12" Steel			Fiberoptic	Pothole Report July 12 2005		336273.484	586880.599	991.93	987.10	N/A	4.83
19	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	N/A	0.00
20	10" Steel			Gas	Pothole Report July 12 2005		336330.902	587076.006	991.65	986.82	N/A	4.83
21	12" Steel			Fiberoptic	Pothole Report July 12 2005		336277.102	587070.933	991.50	987.33	N/A	4.17

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
22	2" Plastic			Gas	Pothole Report July 12 2005		336266.957	587072.288	991.07	988.40	N/A	2.67
23	12" Steel			Fiberoptic	Pothole Report July 12 2005		336280.453	587275.552	990.75	987.17	N/A	3.58
24	12" Steel			Fiberoptic	Pothole Report July 12 2005		336282.6	587405.007	990.53	986.95	N/A	3.58
25	30" Concrete			Irrigation	Pothole Report July 12 2005		336353.058	587666.109	990.67	989.42	N/A	1.25
26	12" Steel			Fiberoptic	Pothole Report July 12 2005		336288.305	587886.107	991.20	986.95	N/A	4.25
26a	2@3/4" Direct bury cable			Telephone	Pothole Report July 12 2005		336284.203	587885.98	990.93	988.68	N/A	2.25
27	12" Steel			Fiberoptic	Pothole Report July 12 2005		336290.368	588112.781	991.99	987.24	N/A	4.75
27a	2@3/4" Direct bury cable			Telephone	Pothole Report July 12 2005		336286.435	588112.5	991.91	988.83	N/A	3.08
28	12" Steel			Fiberoptic	Pothole Report July 12 2005		336296.919	588965.191	992.55	987.97	N/A	4.58
29	12" Steel			Fiberoptic	Pothole Report July 12 2005		336305.353	589572.457	993.23	988.15	N/A	5.08
30	12" Steel			Fiberoptic	Pothole Report July 12 2005		336314.186	590164.543	993.70	988.78	N/A	4.92
31	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
32	12" Steel			Fiberoptic	Pothole Report July 12 2005		336319.258	590510.633	994.23	989.40	N/A	4.83
33	Not Found			TV	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
34	12" Steel			Fiberoptic	Pothole Report July 12 2005		336321.215	590564.692	994.34	989.51	N/A	4.83
35	1" Direct bury cable			TV	Pothole Report July 12 2005		336322.514	591367.529	996.08	991.91	N/A	4.17
36	12" Steel			Fiberoptic	Pothole Report July 12 2005		336332.077	591365.155	996.32	993.65	N/A	2.67
37	30" Concrete			Irrigation	Pothole Report July 12 2005		336404.35	591645.604	996.79	991.87	N/A	4.92
38	10" Steel			Gas	Pothole Report July 12 2005		336385.865	591644.508	996.80	990.97	N/A	5.83
39	12" Steel			Fiberoptic	Pothole Report July 12 2005		336332.249	591649.308	996.72	990.64	N/A	6.08
40	6" PVC-Conduit			Gas	Pothole Report July 12 2005		336323.972	591648.96	996.63	992.55	N/A	4.08
41	Not Found			Gas	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
42	12" Steel			Fiberoptic	Pothole Report July 12 2005		336333.046	591777.155	996.84	991.26	N/A	5.58
43	Not Found			Fiberoptic	Pothole Report July 12 2005				0.00	0.00	0.00	0.00

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
44	10" Steel			Gas	Pothole Report July 12 2005		336386.18	591781.066	996.84	991.01	N/A	5.83
45	30" Concrete			Irrigation	Pothole Report July 12 2005		336401.433	591783.168	996.04	991.87	N/A	4.17
46	12" Steel			Fiberoptic	Pothole Report July 12 2005		336334.345	591994.341	997.11	991.53	N/A	5.58
47	12" Steel			Fiberoptic	Pothole Report July 12 2005		336334.791	592673.675	997.79	992.54	N/A	5.25
48	12" Steel			Fiberoptic	Pothole Report July 12 2005		336336.065	593220.566	998.40	992.90	N/A	5.50
49	4" Plastic			Gas	Pothole Report July 12 2005		336339.961	593717.021	999.37	995.54	N/A	3.83
50	12" Steel			Fiberoptic	Pothole Report July 12 2005		336336.276	593716.63	999.00	993.50	N/A	5.50
51	4" Plastic			Gas	Pothole Report July 12 2005		336341.237	594604.354	1001.06	997.81	N/A	3.25
52	12" Steel			Fiberoptic	Pothole Report July 12 2005		336337.685	594603.991	1003.79	998.46	N/A	5.33
53	10" Steel			Gas	Pothole Report July 12 2005		336390.208	595157.223	1001.54	995.96	N/A	5.58
54	4" Plastic			Gas	Pothole Report July 12 2005		336342.089	595151.496	1001.62	997.87	N/A	3.75
55	12" Steel			Fiberoptic	Pothole Report July 12 2005		336338.636	595152.071	1001.59	995.84	N/A	5.75
56	4" Plastic			Gas	Pothole Report July 12 2005		336342.177	595597.931	1002.20	999.03	N/A	3.17
57	12" Steel			Fiberoptic	Pothole Report July 12 2005		336340.606	595597.97	1002.20	996.53	N/A	5.67
58	10" Steel			Gas	Pothole Report July 12 2005		336391.628	595596.305	1002.20	997.03	N/A	5.17
59	4" Plastic			Gas	Pothole Report July 12 2005		336342.584	595903.911	1002.52	998.52	N/A	4.00
60	12" Steel			Fiberoptic	Pothole Report July 12 2005		336340.927	595904.21	1002.52	996.85	N/A	5.67
61	12" Steel			Fiberoptic	Pothole Report July 12 2005		336338.994	596400.295	1002.94	997.27	N/A	5.67
62	4" Plastic			Gas	Pothole Report July 12 2005		336332.895	596401.344	1002.82	999.74	N/A	3.08
63	12" Steel			Fiberoptic	Pothole Report July 12 2005		336340.837	596609.126	1003.08	998.00	N/A	5.08
64	4" Plastic			Gas	Pothole Report July 12 2005		336331.255	596640.027	1002.99	999.49	N/A	3.50
65	3/4" PVC			Electric	Pothole Report July 12 2005		336325.142	596609.973	1002.85	1001.27	N/A	1.58
66	12" Steel			Fiberoptic	Pothole Report July 12 2005		336345.227	596727.701	1003.05	997.55	N/A	5.50
67	10" Steel			Gas	Pothole Report July 12 2005		336392.343	596723.977	1003.15	997.98	N/A	5.17

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Company	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
68	3/4" PVC			Electric	Pothole Report July 12 2005		336329.293	596727.434	1003.42	1001.92	N/A	1.50
69	Not Found			Electric	Pothole Report July 12 2005				0.00	0.00	0.00	0.00
70	12" Steel			Fiberoptic	Pothole Report July 12 2005		336362.085	597011.107	1003.79	998.12	N/A	5.67
71	10" Steel			Gas	Pothole Report July 12 2005		336409.495	597007.561	1003.50	999.08	N/A	4.42
72	12" Steel			Fiberoptic	Pothole Report July 12 2005		336382.449	597241.622	1004.15	998.73	N/A	5.42
101	24" Concrete			Water	Pothole Report Mar 31 2006		336262.783	585873.259	995.44	990.36	N/A	5.08
102	Not Found			Electric	Pothole Report Mar 31 2007				0.00	0.00	0.00	0.00
103	36" Concrete			Irrigation	Pothole Report Mar 31 2008		336176.454	586216.566	994.64	989.89	N/A	4.75
104	4" Plastic			Gas	Pothole Report Mar 31 2009		336179.226	586238.37	995.30	989.88	N/A	5.42
105	Not Found			TV	Pothole Report Mar 31 2010				0.00	0.00	0.00	0.00
106	24" Concrete			Water	Pothole Report Mar 31 2011		336180.812	586289.313	995.42	989.00	N/A	6.42
107	3/4" Direct bury cable			TV (Tele)	Pothole Report Mar 31 2012		336180.812	586289.313	995.26	990.51	N/A	4.75
108	4" Plastic			Gas	Pothole Report Mar 31 2013		336180.719	586305.192	994.84	990.84	N/A	4.00
109	20" Steel			20" Pipe	Pothole Report Mar 31 2014		336391.417	586242.672	996.37	987.37	N/A	9.00
110	20" Steel			20" Pipe	Pothole Report Mar 31 2015		336390.388	586318.24	996.68	986.85	N/A	9.83
111	Not Found			TV	Pothole Report Mar 31 2016				0.00	0.00	0.00	0.00
112	16" Concrete			Sewer Force Main	Pothole Report Mar 31 2017		336389.173	591678.147	996.75	992.25	N/A	4.50
113	30" Concrete			Irrigation	Pothole Report Mar 31 2018		336402.267	591790.644	995.92	992.50	N/A	3.42
114	16" Concrete			Sewer Force Main	Pothole Report Mar 31 2019		336388.648	591789.969	996.77	991.77	N/A	5.00
115	16" Concrete			Sewer Force Main	Pothole Report Mar 31 2020		336390.818	592670.611	997.62	992.62	N/A	5.00
116	16" Concrete			Sewer Force Main	Pothole Report Mar 31 2021		336391.441	593230.002	998.38	991.40	N/A	3.67
117	16" Concrete			Sewer Force Main	Pothole Report Mar 31 2022		336391.956	593735.542	999.33	988.52	N/A	5.17
118	12" VCP			Sewer	Pothole Report Mar 31 2023		336399.709	594938.117	1001.25	987.10	N/A	12.08
119	12" VCP			Sewer	Pothole Report Mar 31 2024		336401.885	596610.735	1003.09	991.92	N/A	11.17

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			Depth of cover
							Northing	Easting	Surface	Top EI	Bottom EI	
120	10" Steel			Gas	Pothole Report Mar 31 2025		336392.248	596610.492	1002.95	986.82	N/A	5.17
121	24" Concrete			16" Water	Pothole Report Mar 31 2026		336465.986	597346.193	1003.99	987.33	N/A	5.25
122	24" Concrete			16" Water	Pothole Report Mar 31 2027		336548.731	598180.373	1005.91	988.40	N/A	5.08
124	10" Steel			Gas	Pothole Report Oct 6 2006		336324.164	586879.084	992.69	986.69	N/A	6.00
125	10" Steel			Gas	Pothole Report Oct 6 2007		336336.824	587359.787	990.95	987.12	N/A	3.83
126	10" Steel			Gas	Pothole Report Oct 6 2008		336337.046	587410.46	990.86	986.86	N/A	4.00
127	10" Steel			Gas	Pothole Report Oct 6 2009		336337.802	587487.45	990.77	987.02	N/A	3.75
128	12" Steel			Fiberoptic	Pothole Report Oct 6 2010		336289.899	588013.116	991.61	987.03	N/A	4.58
129	10" Steel			Gas	Pothole Report Oct 6 2011		336342.96	588111.334	992.12	987.20	N/A	4.92
130	10" Steel			Gas	Pothole Report Oct 6 2012		336348.935	588962.111	993.48	988.40	N/A	5.08
131	10" Steel			Gas	Pothole Report Oct 6 2013		336357.483	589571.773	993.46	989.29	N/A	4.17
132	10" Steel			Gas	Pothole Report Oct 6 2014		336365.545	590156.37	994.10	988.77	N/A	5.33
133	10" Steel			Gas	Pothole Report Oct 6 2015		336373.037	590663.029	994.86	990.28	N/A	4.58
134	10" Steel			Gas	Pothole Report Oct 6 2016		336381.603	591303.259	996.17	990.29	N/A	5.88
135	10" Steel			Gas	Pothole Report Oct 6 2017		336386.281	591864.66	996.82	991.49	N/A	5.33
136	10" Steel			Gas	Pothole Report Oct 6 2018		336386.452	592121.581	997.04	991.12	N/A	5.92
137	10" Steel			Gas	Pothole Report Oct 6 2019		336388.312	592528.897	997.70	992.20	N/A	5.50
138	10" Steel			Gas	Pothole Report Oct 6 2020		336389.226	592672.843	997.76	992.01	N/A	5.75
139	10" Steel			Gas	Pothole Report Oct 6 2021		336387.637	593228.9	998.33	992.91	N/A	5.42
140	10" Steel			Gas	Pothole Report Oct 6 2022		336389.454	593589.547	998.97	993.64	N/A	5.33
141	10" Steel			Gas	Pothole Report Oct 6 2023		336389.554	593734.695	999.38	994.21	N/A	5.17
142	10" Steel			Gas	Pothole Report Oct 6 2024		336390.491	594284.844	1000.22	995.39	N/A	4.83
143	12" Steel			Fiberoptic	Pothole Report Oct 6 2025		336337.044	594285.314	999.84	996.42	N/A	3.42
144	12" Steel			Fiberoptic	Pothole Report Oct 6 2026		336338.418	594455.226	1000.47	995.39	N/A	5.08

PROJECT LOCATION : MC 85
 PROJECT TERMINI : 107th Ave to 75th Ave
 ADOT PROJECT NO : TT345

ID	Utility Type	Utility Comp any	Anticipated Conflict	Utility	Reference Doc (CL)	Sheet No.	Requested		Elevation			
							Northing	Easting	Surface	Top EI	Bottom EI	Depth of cover
Totals												